

Individual Project Summary Report 2006/07

1. Project summary and information about the grant holder

Project title	Church Stretton Town Trail	AONB Proj. No:	067/3
Overall objectives of the project	To create a permanent 'Town Trail' which will provide information about, and promote interest in, the town of Church Stretton, the only town in the AONB. It is hoped and expected that it will encourage both residents and tourists to learn more about our AONB and to walk and explore the surrounding countryside.		
Start date	07/04/2006	End date	31/03/2007
SDF grant holder <i>(your organisation)</i>	Rotary Club of Church Stretton		
Contact details <i>(your name, address, telephone and email)</i>	Charles MacIntyre, c/o Cath Landles, Shropshire Hills AONB Partnership. Tel (01588) 674084. Email: cath.landles@shropshire-cc.gov.uk		

2. Funding information

SDF funding received this year	£ 1,117.28	SDF funding received last year <i>(if any)</i>	£ 0
Total cost of the project this year	£ 2,660.20	Any special funding arrangements <i>(such as staged payments or financial conditions required by funders)</i>	No
Sources of other funding <i>(funding body or volunteer activity)</i>	Value of other funding where contributed in cash	Estimate of value (£ equivalent) where contributed in kind	
Church Stretton Partnership, Community Chest grant	£ 1,000	£ 0	
Rotary Club of Church Stretton	£ 542.92	£ 0	
	£ 0	£ 0	
	£ 0	£ 0	

3. Achievements of the project

What were the specific objectives that you set for the project in the grant application form?	How well were the objectives met?	What issues affected the achievement of the objectives?
Installation of 25 bronze plaques on route of Town Trail	23 plaques installed	Delay with installation as JDM Accord had to coordinate some of the work in with other work being done on certain pavements in the town
Production of updated Town Trail leaflet	Updated leaflet produced	No issues

4. Lessons learned

What were the key lessons you learned during the project?	Timescales can slip when relying on other agencies/parties to carry out work. i.e delay with installation of plaques by JDM Accord
What would you do differently next time?	n/a
Do you have any further comments?	A successful event was held on May 1 st . The Town Trail was officially opened by the Mayor, followed by a guided walk of the trail by a local historian. Thank you to everyone involved at the AONB for their efforts and for the cheque.